



PLAN

EPSC WORK NOTES

- 1 INSTALL STABILIZED CONSTRUCTION ENTRANCE. SEE TYPICAL DETAIL ON SHEET TD-7.
- 2 DEMARCATÉ LIMIT OF DISTURBANCE AND INSTALL PERIMETER CONTROLS IN ACCORDANCE WITH GENERAL EPSC NOTES AND CONSTRUCTION METHOD TYPICAL DETAILS ON SHEETS G-5 AND CM-1 THRU CM-5.
- 3 WETLAND CROSSING. SEE "TYPICAL WETLAND CONSTRUCTION" ON SHEET TD-7.
- 4 OPEN TRENCH EXCAVATION OR AT-CULVERT STREAM CROSSING TO BE COMPLETED IN ACCORDANCE WITH TYPICAL DETAILS ON SHEETS TD-4 AND TD-5.
- 5 REPLACE STREAM CULVERT IN ACCORDANCE WITH TYPICAL DETAILS ON SHEETS TD-3 AND TD-4.
- 6 DEMARCATÉ AND AVOID POTENTIAL ROOSTING TREE.
- 7 DEMARCATÉ AND AVOID RTE POPULATION.
- 8 IMPLEMENT RTE PLANT PROTECTION PLAN.
- 9 IMPLEMENT RTE ANIMAL PROTECTION PLAN.

NOTES

- 1. CONSTRUCTION LAYDOWN AREA 1 IS LOCATED ON THE SOUTH SIDE OF MILL POND ROAD APPROXIMATELY 2,500 FT EAST OF ROUTE 22A.
- 2. THE AVAILABLE LAND AREA IS APPROXIMATELY 4.94 ACRES. A PORTION OF THIS AREA INCLUDES WETLAND OR LAND OTHERWISE UNAVAILABLE FOR USE.
- 3. CONSTRUCTION LAYDOWN SHALL BE DEMARCATÉ AND EPSC MEASURES INSTALLED IN ACCORDANCE WITH THE ISSUED PERMITS, EPSC PLAN AND THE USE AGREEMENT WITH THE LAND OWNER.
- 4. THE LAYDOWN AREA SHALL BE RESTORED TO ITS ORIGINAL CONDITION AT THE COMPLETION OF THE WORK, UNLESS OTHERWISE DIRECTED.
- 5. EPSC MEASURES AND DEMARCATÉ MATERIALS SHALL BE MAINTAINED THROUGHOUT THE DURATION OF THE AREA'S USE.

Designed	.
Drawn	.
Checked	.
Approved	.
Scale	AS NOTED

No.	Revision	Date	By	Ck	PE	PE #
A	ISSUED FOR USE	3/27/15	TRC	AMW		
B	ISSUED FOR PERMITTING	7/24/15	TRC	AMW		


NEW ENGLAND CLEAN POWER LINK
 TDI New England
 Construction Laydown
 CL-1
 Prepared by:  9/19/14